



A.F.E.No.	DATE	DESCRIPTION
564	4-30-21	Replace 60# Angle Bars with 60# 24" Cor. Jts. in Main Track. Mile 87+352. Mile 88+352.
791	11-31-22	Retire all roadway property by sale to T.C.R.R. Co.
53	2-1-22	Addition of all roadway property by purchase from T.C.R.R. Co.
27	6-22-23	Apply add. 7"x9" tie plates to Main Track. Mile 87+482. Mile 88+3456.
253	12-31-23	Lay 80# rail. Main Track. sta. 4529+70 to 4635+30.
821	3-7-24	Apply fourth chords to Br. #86. 21.
345	11-20-24	Apply 1378 add. 7"x9" tie plates-Mile 87.
1020	12-31-24	Apply 104 Cu.Yd. Slag ballast and convert 18 Cu.Yd. Cinder ballast to embankment-Mile 87.
1366	1925	Retire cross ties from Main Track. Mile 87-113. Mile 88-154.
1020	12-31-26	Apply 102 Cu.Yd. Slag ballast and convert 17 Cu.Yd. Cinder ballast to embankment-Mile 88.
349	10-20-28	Widen fills for Main Track-Mile 87.
1020	12-31-28	Apply 111 Cu.Yd. Slag ballast and convert 19 Cu.Yd. Cinder ballast to embankment-Mile 87.
		Apply 60 Cu.Yd. Slag ballast and convert 10 Cu.Yd. Cinder ballast to embankment-Mile 88.
1605	1928	Construct R/W Fence. N. side, sta. 4571+00 to 4578+85. S. side, sta. 4571+00 to 4599+50.
		Retire R/W Fence. N. side, sta. 4542+05 to 4578+85. S. side, sta. 4542+05 to 4599+50.
693	2-10-29	Apply 570 add. 7"x9" tie plates-Mile 88.
392	12-31-29	Apply add. ballast to Main Track. Mile 87-39 Cu.Yd. Mile 88-133 Cu.Yd.
1577	1929	Construct R/W Fence. S. side, sta. 4599+50 to 4608+00, and sta. 4614+00 to 4624+00.
		Retire R/W Fence. S. side, sta. 4599+50 to 4635+30, and sta. 4529+70 to 4542+05.
1002	4-23-30	Apply add. 7"x9" tie plates. Mile 87-593. Mile 88-114.
1114	12-31-30	Apply add. Stone ballast to Main Track. Mile 87-733 Cu.Yd. Mile 88-232 Cu.Yd.
1576	Dec. 1930	Construct R/W Fence. N. side, sta. 4599+50 to 4616+50 and sta. 4618+50 to 4633+90.
		Retire R/W Fence. N. side, sta. 4594+88 to 4635+30.
1130	May, 1931	Apply add. 7"x9" tie plates. Mile 87-484. Mile 88-188.
1240	12-31-31	Apply 102 Cu.Yd. add. Stone ballast-Mile 88.
1474	12-31-31	Replace unt. cross ties with crec. cross ties. Mile 87-175. Mile 88-7.
1606	1931	Retire R/W Fence. N. side, sta. 4529+70 to 4542+05.
1300	6-24-32	Apply add. 7"x10" tie plates. Mile 87-140. Mile 88-78.
1445	8-25-32	Retire and replace R/W Fence. N. side, sta. 4579+38 to 4592+74.
1353	12-31-32	Apply 118 Cu.Yd. Gravel ballast and 104 Cu.Yd. Slag ballast to Main Track-Mile 87.
1363	1-17-33	Install 36" Cor. G.I. Pipe Culvert 28' long. E. sta. 4570+74.
1449	2-28-34	Apply 50 add. 7"x10" tie plates-Mile 87.
1563	Apr. 1935	Apply 90 add. 7"x10" tie plates-Mile 87.
1731	12-31-36	Construct R/W Fence. N. side Sta. 4550+94 to Sta. 4568+43. S. side Sta. 4550+94 to Sta. 4569+09.
2008	12-31-38	Construct R/W Fence. S. side Sta. 4529+70 to Sta. 4531+14.
2006	12-31-38	Place tie plates in M.T. Mile 86.

RIGHT-OF-WAY AND TRACK MAP  
 EASTERN DIVISION  
 TENNESSEE CENTRAL RAILROAD  
 STATION 4529+70 TO STATION 4635+30  
 SCALE 1 IN = 200 FT. JUNE 30, 1918

PUTNAM COUNTY, TENN.

071-009

VALUATION DEPARTMENT  
 NASHVILLE, TENN.